

PRO	OJECT NAME:						
DA.	TE:	WEATHER:	REPORT#:				
	HORIZONTAL INSTALLATION		YES	NO	N/A	NOTES	
1	Concrete substrate is clean and dry						
2	Substrate sufficiently smooth, clean pr	ofile					
3	Cracks >3/16" routed and sealed with A	aussie Seal M					
4	Cracks detailed with Mat 800 Reinforce	ement Fabric					
5	Plywood substrate joints detailed per A	AVM Detail -					
6	Concrete sloped to drain - min. 1/4" pe	r foot					
7	Aussie Seal M fillet (3/4") at all inside o	orners					
8	For Aussie Membrane 500: Primed wit	n AVM Adhesive 501 or AVM Primer 500					
9	For Aussie Membrane 502: Primed with AVM Adhesive 501	n Aussie Membrane 502 Part-A (Resin) or					
10	Aussie 500 detail coat (45 mils dry) at Mat 800 Reinforcement - 6" min.	all inside and outside corners with					
11	Membrane dry film thickness per proje 60 mils 90 mils 120 mils	ct design:					
12	Mat 800 Reinforcement Fabric						
13	Penetrations detailed per AVM Detail -						
14	UV Exposure < 14 days						
15	AVM Drainboard installed over membro	ane					

COMMENTS:

Flood Testing

16

17

Protection coarse over membrane

Transition to pre-applied membrane per AVM detail-



	VERTICAL INSTALLATION	YES	NO	N/A	NOTES
19	Subsrate free of dirt, debris, form release agents				
20	Voids or honeycombing filled with grout or Aussie Seal M				
21	Form-tie holes grouted				
22	Aussie Seal M fillet (3/4") at all inside corners				
23	For Aussie Membrane 500: Primed with AVM Adhesive 501 or AVM Primer 500				
24	For Aussie Membrane 502: Primed with Aussie Membrane 502 Part-A (Resin) or AVM Adhesive 501				
25	Aussie 500 detail coat (45 mils dry) at all inside and outside corners with Mat 800 Reinforcement - 6" min.				
26	Membrane dry film thickness per project design: 60 mils 90 mils 120 mils				
27	Penetrations detailed per AVM Detail -				
28	AVM Drainboard installed over membrane				
29	Protection coarse over membrane				
30	Termination at grade completed per project design				
31	Transition to pre-applied membrane per AVM detail-				
32	UV Exposure < 14 days				

COMMENTS:



	VERTICAL INSTALLATION	YES	NO	N/A	NOTES
	ADDITIONAL ITEMS FOR AUSSIE MEMBRANE 502 SPRAY APPLICATION				
33	Adhesion test completed				
34	Aussie 500 detail coat (45 mils dry) at all inside and outside corners with Mat 800 Reinforcement - 6" min.				
35	Membrane dry film thickness at 60 mils - Non-Hydrostatic conditions				
36	Membrane dry film thickness at 90 mils - Hydrostatic conditions				
37	Correct resin to salt water ratio				
38	Totes or drums have been fully mixed				
	*100% Inspections must be completed and documented for the following:				
	Vertical and horizontal substrate				
	Post installation of all AVM Waterproofing products				
	Post installation of rebar				
	During placement of concrete				

COMMENTS:



COMMENTS: