



VERTICAL INSTALLATION		YES	NO	N/A	NOTES
18	Substrate free of dirt, debris, form release agents				
19	Voids or honeycombing filled with grout or Aussie Seal M				
20	Form-tie holes grouted				
21	Aussie Seal M fillet (3/4") or 2" mortar cant at all inside corners				
22	Aussie Mate installed over Adhesive 501				
23	Aussie Mate strip at all inside and outside corners - 12" min.				
24	Clear release film removed				
25	Non-Factory laps overlapped 2", and covered with Aussie Seal M if below water table				
26	Factory laps overlapped 2"				
27	Sheet ends staggered 12"				
28	Fishmouths in membrane				
29	Penetrations Detailed with Aussie Seal M				
30	AVM Drainboard installed over membrane				
31	Protection coarse over membrane				
32	Termination at grade completed per project design				
33	Transition to pre-applied membrane per AVM detail-				
	<b>*100% Inspections must be completed and documented for the following:</b>				
	Vertical and horizontal substrate				
	Post installation of all AVM Waterproofing products				
	Post installation of rebar				
	During placement of concrete				

**COMMENTS:**



# Aussie Mate 580/582/585 Inspection Checklist (Non-Methane Installation)

COMMENTS: