



# Aussie Guard™ Pre-Installation Conference Guide (Deck and Planter)

## Aussie Guard™ Warranty Requirements

1. Installer: AVM products must be installed by an AVM trained Approved Applicator
2. Project waterproofing details must be installed in accordance with AVM's standard published and project-specific waterproofing details. All details must be approved by the designer.
3. Pre-Installation Conference: A pre-installation conference shall be held before the commencement of field operations to establish procedures to maintain optimum working conditions and to coordinate this work with related and adjacent work. Agenda for the meeting shall include a review of special details and flashing.  
**Required Attendees: Waterproofing Manufacturer, Approved Applicator, Owners Representative, Architect, General Contractor, Concrete Contractor, Waterproofing Consultant, Electrical, Plumbing Contractors and all other relevant trades.**
4. Inspection: Project must be inspected by an AVM approved 3rd Party Independent Inspection firm. Field reports should be completed and sent to all parties within 24 hours of the inspection. Inspection Requirements will be reviewed during pre-installation conference.
5. Leak Detection: Either 48-hour flood testing or electronic leak detection are required. Additional requirements may be needed for electronic leak detection depending on the application and substrate.
6. Warranty Issuance:
  - Issued upon substantial completion of the waterproofing system as defined in the technical documentation.
  - All open Action Items must be addressed and verified by the independent Inspection Firm before project completion.
  - Independent Inspection Firm must be paid in full.

Date:
Project Name:
City / State:
Product(s):
Product Sq Ft (each product):
Warranty Duration:





# Aussie Guard™ Pre-Installation Conference Guide (Deck and Planter)

## Product Application/Job Conditions:

### Construction Type:

New

Rehab

### Application:

Plaza Deck

Planter Box

Balcony

Other:

### Substrate:

Concrete\* (Structural)

Plywood

Metal Deck w/Cement Board

Other:

### Overburden:

Pavers and Pedestals

Vegetation

Concrete

Other:

\*No lightweight insulating concrete

- Sloped decks? Y or N
- Drains? Y or N



# Aussie Guard™ Pre-Installation Conference Guide (Deck and Planter)

## Project Manual and Project Detail Review:

### Substrate Requirements:

- Preparations
  - Clean, dry
  - Light broom finish
  - Primed per AVM guidelines
- Concrete cure time (if applicable)
- Weather limitations

### Product Details:

- Penetrations
  - Drains
  - Pipes - Sleeved pipe must have Mechanical Seal and fully grouted
  - Mechanical / HVAC
  - Grounding Cable - no braided or twisted cables allowed (Cad Welding accepted)
- Transition Details
- Flashing / Termination Details

### Expansion Joints:

- Control Joint / Moving Joint?
- What joint system are we tying into?

### Temporary Terminations

### Overburden placement

### Damage repair requirements

### NOTES:



# Aussie Guard™ Pre-Installation Conference Guide (Deck and Planter)

## Independent Inspection Requirements

Post-applied penetrations (where and how many?)

- Independent Inspection Firm cannot be contracted by AVM Approved Applicator.
- Inspection firm must be given at least 24 hours upfront notice for required services
- Review entire substrate prior to product installation
- Inspection of the initial product installation is required
- All waterproofing products must be inspected and documented prior to covering
- Inspection Reports
  - Reports to be sent to AVM ([aussieguard@avmindustries.com](mailto:aussieguard@avmindustries.com)), GC, Applicator within 24 hours of inspection.
  - Field reports must include a site map highlighting the area(s) reviewed.
  - Photos are mandatory (general areas, penetrations, transitions and areas of concern)
- Open Action Items
  - Both the Approved Applicator and General Contractor must be notified of any open action items prior to leaving the jobsite.
  - All Open Action Items must be re-inspected and documented prior to covering

## Leak Detection

- Flood Testing Results must be sent to AVM
- Electronic Leak Detection report must be sent to AVM



# Aussie Guard™ Pre-Installation Conference Guide (Deck and Planter)

## Attendance Check-In:

<b>AVM Representative:</b>		
<b>NAME</b>	<b>COMPANY</b>	<b>SIGNATURE</b>
<b>Approved Applicator (Certified):</b>		
<b>NAME</b>	<b>COMPANY</b>	<b>SIGNATURE</b>
<b>General Contractor:</b>		
<b>NAME</b>	<b>COMPANY</b>	<b>SIGNATURE</b>
<b>Concrete Contractor:</b>		
<b>NAME</b>	<b>COMPANY</b>	<b>SIGNATURE</b>
<b>Landscaper:</b>		
<b>NAME</b>	<b>COMPANY</b>	<b>SIGNATURE</b>
<b>Plumbing Contractor:</b>		
<b>NAME</b>	<b>COMPANY</b>	<b>SIGNATURE</b>
<b>Electrical Contractor:</b>		
<b>NAME</b>	<b>COMPANY</b>	<b>SIGNATURE</b>
<b>Architect:</b>		
<b>NAME</b>	<b>COMPANY</b>	<b>SIGNATURE</b>
<b>Waterproofing Consultant:</b>		
<b>NAME</b>	<b>COMPANY</b>	<b>SIGNATURE</b>
<b>Owner's Representative:</b>		
<b>NAME</b>	<b>COMPANY</b>	<b>SIGNATURE</b>
<b>Approved Independent Inspector:</b>		
<b>NAME</b>	<b>COMPANY</b>	<b>SIGNATURE</b>